LOG. BOOK.

NAME OF WORK :- Maintainance of Bore wells on Emergency work in water supply (Byatarayanapura Ward limit) Ward No 07, Kodigehalli sub division

EST COST :- 12.30 LAKHS

JOB NO :- 007-15-000012.

A.S. NO :- JC/YNK/AS/1142/14-15

T.S. NO :- EE/BTP/TS/125/14-15

Agency :- H. R. PRATHAP.

Work order No :- EE/BTP/BBMP/E-PMT/256/14-15

Agreement No :- 256/14-15.

MAINTANANCE FROM :- 05-02-2015.

TO

29-01-2016.

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Executive Engineer
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.
Bangalore.

List of Borewells.

Maintainance of Borewells and Emergency Work in Water Supply (Byatarayanapura Ward limit) Ward No-07 Kodigehalli Sub division..

	Location.	Nos	Page No.
1.	Near Zonal office	1.	2 TO 5
2	Venkategowda layout	1	6 TO 10
3.	Venkategowda layout 2nd cross	1	11 TO 14
4	Mariyammanapalya village	1	15 TO 20
5.	SHANIMAHATHMA TEMPLE Near HEBBAL Flyover Bridge	1	21 TO 25
6	Kempapura Near Jain college	1	26 TO 29
7	NEAR Adigas Hotel Sahakarnagar.	1	30 TO 33 ~~35 TO 40~~
8	Sanjeevinagar pipeline.	1	~~35~~ TO ~~41~~ 41
9	Chiranjeevi layout Near Masjid.	1	42 TO 45
10	Mariyammanapalya village Near Hera Catterers.	1	47 TO 51
	Total -	10	Nos.

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Maintenance of Rural (part Emergency) W
(Byakarayanapura) Kadigehalli Sub Divis

1) Head Land office :-

Item NO		Qty
(1)	Lifting of Submersible Pump Set as Per Specifications and directions (Pag 56/I.10.3.21) PREP SR 12/-13.	1
(2)	Transportation of Pumping machinaries (P.56 I 10.3.19) PREP SR. 12-13 as per Item no (1)	1
(3)	Labour Charges (over handling) P.NO 56/I 10.3.2 PREP. SR. 12-13 as Per item no (1)	1
(4)	(A) Repair to motor & Reminding of Submersible Pump Sets with Copper insulation (wire of Suitable gauges as Per ISI Specifications with guarantee of 6 months PREP SR (12 13) P. NO 54) I. NO. 10.1 (Above 10 HP upto 20 HP add Rs 150/- for every ½ HP. as per item no (1)	1
	(B) Replacement of motor Parts :-	
(5)	Starter (with one Year Guarantee) PNO. 55/I NO. 10.3.6 PREP SR 12-13 as Per item (1)	1

W.7

(6)	Rotor (with one year Guarantee) P.NO.55 I NO. 10.3.6 (PRED). SR 12-13 as Per item NO. (1)	1	NO
(7)	Upper Flange (P.NO. 56/I NO. 10.3.6 PRED SR 12.13 as Per item NO. (1).	1	NO
(8)	Lower Housing etc. Complete and as Per directions of Engineer in Charges as Per item (1).	1	NO
(9)	Carbon Hasing etc Complete and as Per Engineer incharge. P NO 56/ I NO. 10.3.12 PRED SR 12-13 as Par item no (1).	1	NO
(10)	Thurst bearing black assembly Complete attegment bearing Pad Pag NO. 55/I NO. 10.3.13 PRED SR 12-13. as Per item NO (1)	1	NO
	C) Replacement of Pump Parts :-		
(11)	Oil Seal. P.NO. 54/I NO. 10.2-3 PRED. SR-12-13 as Per Item no (1)	1	NO
(12)	Oil Seal Steel Bush P.NO. 54/I NO. 10:2:4 PRED. SR/12-13 as Per item no (1)	1	NO

- Protected as per Specifications in random lengths of 4 to 7 mts Confiming to IS 1239 Part /1990 with Amendment if any The Pipes Supplied Should be with 315 mmts No. 3/08.09/ 2406/15.10.2006. 40 x 6 mts

(23) Heavy duty collers of 50mm dia as per directions of Engineer and as per specification. 40 ~~Nos~~ NOS

(31) Supplying and fixing porcelien type channel with cutout on existing wooden panel using necessary nuts, bolts and washer etc. complete as per item ① as mentioned. 2 NOS

JE

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.

Assistant Executive Engineer,
Kodigehalli Sub Division,
Yelahanka Zone, B.B.M.P.,
Bangalore.